

# UND Nistler College of Business and Public Administration

Construction Currents - Job Site Newsletter



## Progress Update

Backfilling of the foundation continues as we push to complete concrete foundations. CMU in the south is nearly complete and will move to the east next to begin on the east stairwell. Structural steel erection has begun on the main level. We are excited to almost be finished with the concrete foundations!

## Progress Photos



Steel Erection



South Footing and Foundations



South Stair/Elevator  
CMU Erection



CMU Enclosure



North Foundation Wall  
Forming

## Upcoming Work

- East CMU Stairwell
- Steel Decking and detailing

## Safety Topic

**Thanksgiving Day:**  
Thanksgiving can be one of the deadliest holidays of the year. Most of the fatalities are associated with travel. Nearly 90% of that travel is completed by automobile. Alcohol consumption is often associated with holiday celebrations which obviously does not mix well with driving. Over 40% of holiday crashes involve alcohol and 60% of those who die are not wearing seat belts. A few quick tips for safe Holiday travel include:

- Buckle Up
- Don't drink & drive
- Have a designated driver
- Don't rush – it's better to arrive late than never



**Project Countdown: 77 Weeks to Certificate of Occupancy**

### Quality Corner

**Anchor Bolt As-Builts:**  
As the concrete foundations are poured and the anchor bolts are placed, As-builts are performed. The as-builts determine if the anchor bolts were correctly placed or if they moved during the pour. Performing these as-builts helps minimize problems when setting steel and ensures quality work is being done.

### DID YOU KNOW?

the building is made up of approximately 838 tons of steel which is equivalent to 378 Regular Cab 2021 Ford F150 platinum pickup trucks.