



UND Nistler College of Business and Public Administration

Construction Currents - Job Site Newsletter



Progress Update

First concrete pour was last week and we are continuing to form basement walls and step up to the main level. Mass excavation and Soil correction continues, and waterproofing has begun in the basement.

Progress Photos



North View of Site



Forming First Pour



West View of Site



Soil corrections



Forming Basement Foundation Wall

Upcoming Work

- Start installation of sequence 1 utilities:
 - storm and sanitary sewer
- Main Level Foundations
- Backfill Lower Level Foundation Walls

Safety Topic

Beginning of Fall

It is the time of year again for leaves to change colors and fall to the ground. The air gets colder which is perfect for sweaters!

With the changing weather:

- Eyes can become dry
- Skin becomes cracked and dry
- Vitamin D levels fall due to less sun
- The colder temperatures

Increase your chance of getting sick

On a positive note:

- You get better sleep due to the colder temperatures and earlier sunset!

Project Countdown: 85 Weeks to Certificate of Occupancy

Quality Corner

Concrete Pours: Since the last newsletter, we have performed 3 concrete pours in the lower level. Prior to the pour a checklist is completed to ensure everything meets the specifications and construction documents.

DID YOU KNOW?

So far, 175 cubic yards of concrete have been poured in the lower level foundation.