

# UND Nistler College of Business and Public Administration

Construction Currents - Job Site Newsletter



## Progress Update

Soil corrections are complete and we continue to backfill along the foundation walls as the concrete foundations finish. CMU has started on the south stairwell and elevator shaft and steel erection has begun in the basement. We continue to work hard with a focus on safety!

## Progress Photos



Foundation Wall Backfilling



Basement Steel



East Foundation Wall



West Wall Backfilled



South Elevator and Stairwell

## Upcoming Work

- Sequence 1 Structural Steel
- Interior pad footings

## Safety Topic

**Drowsy Driving:**  
The week of November 4th – 11th is National Drowsy Driver Prevention Week. Time changed to Daylight Savings Time this past weekend. In theory, we actually gained an hour of sleep Saturday night. (That is if we retired at our usual time). However, the bi-annual time changes do interrupt our internal clock and sleep patterns. It always takes our bodies a little time to make the adjustment to a new schedule. Please keep this in mind while operating motorized equipment. Try to catch up on any rest you missed - so you are alert while on the road or at the jobsite!

Project Countdown: 79 Weeks to Certificate of Occupancy

## Quality Corner

**Maximum Allowable Variation:**  
The maximum allowable variation from plumb or level for structural steel is 1/4". Staying within this tolerance is very important for ensuring quality work in accordance to the plans and specs and preventing issues during construction on the project.

## DID YOU KNOW?

in the basement, 8,920 square feet of form work has been used while forming the tall foundation walls.