

UND Nistler College of Business and Public Administration

Construction Currents - Job Site Newsletter



Progress Update

Installation of the sloped roof vapor retarder has begun on sequence 2 and 3. the sloped roof decking is ongoing in sequence 3. Level 4 clearstory walls are being framed and sheathed. exterior framing is ongoing throughout the exterior. Sheathing of the west side has begun in sequence 1 and 2. inside the building, ductwork installation has begun on First and second floor. overhead mechanical, electrical, plumbing and interior framing has started on 1st floor, and continues on 2nd and 3rd level. sequence 3 slab on grade is currently being prepared for upcoming pours. the last elevated deck pour was completed earlier this week.

Click [HERE](#) to view Progress Photos

Click [HERE](#) to view the site camera

Progress Photos



First floor layout



South side windows and air barrier



sequence 2 low roof framing/sheathing



Sequence 2 Atrium Framing/sheathing

Upcoming Work

- Sequence 1 and 2 Pitched Roofing
- Sequence 1 Flat Roofing
- Sequence 1 and 2 Sheathing, Blocking, and Air Barrier
- sequence 2 in wall rough-in
- sequence 3 slab pours
- sequence 1 insulation of mechanical pipes
- Sequence 3 underground rough-in

Safety Topic

The PCL/Community JV has many effective safety policies & programs in place. They help protect us - so we do our best to follow them - to work injury free. However, there are many other things in our daily lives that can lead to injury and/or harm. One of them is sleep deprivation. Did you know that being awake for 20 or more hours is the equivalent of being legally drunk? Or, that you are 3X more likely to be in a car crash if you are sleepy. Therefore, getting a good night's sleep is a necessity. It's a vital factor in our overall health. It recharges us for our new day's tasks, gives us clarity to make good decisions, even aids in the ability to transport ourselves to work safely each morning. Let's take care of ourselves as much "off" the job as we do on site. Get a good night's sleep!

Project Countdown: 53 Weeks to Certificate of Occupancy on 26 April 2022!

Quality Corner

PCL/CC has completed inspections of the air barrier and exterior envelope. The architect JLG inspected south side prior to brick and insulation being installed.

DID YOU KNOW?

it will take about 123,924 bricks to construct the Nistler College of Business. If the bricks were laid out in a row, it would be over 24 miles long.