

# UND Nistler College of Business and Public Administration

Construction Currents - Job Site Newsletter



## Progress Update

Click [HERE](#) to view Progress Photos

Click [HERE](#) to view the site camera

INSTALLATION OF THE SLOPED ROOF VAPOR BARRIER IS CONTINUING IN SEQUENCE 3. INSTALLATION OF PLYWOOD AND INSULATION ON THE SLOPED ROOF BEGAN EARLIER THIS WEEK. FLAT ROOF INSTALLATION HAS BEEN COMPLETED IN SEQUENCE 1 AND IS ONGOING IN SEQUENCE 2. THE ATRIUM CURTAIN WALL INSTALLATION BEGAN EARLY THIS WEEK. EXTERIOR FRAMING CONTINUES TO MOVE INTO SEQUENCE 3. SHEATHING ON THE WEST SIDE HAS PROGRESSED INTO SEQUENCE 3. INSIDE THE BUILDING, DUCTWORK INSTALLATION CONTINUES TO PROGRESS TO THE NORTH ON FIRST, SECOND AND THIRD FLOOR. OVERHEAD MECHANICAL, ELECTRICAL, PLUMBING, AND INTERIOR FRAMING HAS STARTED ON 1ST FLOOR. ON LEVELS 2 AND 3 WORK CONTINUES PROGRESSING NORTH. FIRE PROTECTION MAIN INSTALLATION BEGAN EARLIER LAST WEEK IN SEQUENCE 2 AND 3.

## Progress Photos



SEQUENCE 3 SLAB ON GRADE



LEVEL 3 POLITICAL SCIENCE  
ATTRIUM VIEW



SEQUENCE 1 SOUTH WALL BRICK  
INSTALLATION



LEVEL 2 SEQUENCE 2 DUCT  
MAINS

## Upcoming Work

- SEQUENCE 2 DUCT INSTALLATION
- SEQUENCE 2 FLAT ROOFING
- SEQUENCE 1 AND 2 SHEATHING, BLOCKING, AND AIR BARRIER
- SEQUENCE 2 IN WALL ROUGH-IN
- SEQUENCE 3 SLAB POURS
- SEQUENCE 1 INSULATION OF MECHANICAL PIPES
- WEST ELEVATION WINDOW INSTALLATION
- SKYWAY CONCRETE POURS

## Safety Topic

PR(EYE)ORITY: MAY IS NATIONAL HEALTHY VISION MONTH. CAN YOU IMAGINE WHAT YOUR LIFE WOULD BE LIKE IF YOU COULD NOT SEE? POOR HEALTH AND POOR EYESIGHT GO HAND IN HAND. THERE ARE MANY PROACTIVE THINGS WE CAN DO TO PROTECT OUR EYESIGHT INCLUDING:

- 1) MAINTAINING A HEALTHY WEIGHT
  - 2) EATING FOODS HIGH IN OMEGA-3 (SALMON, TUNA, TROUT) & DARK LEAFY GREENS (SPINACH, KALE, ETC.)
  - 3) NOT SMOKING
  - 4) WEARING SUNGLASSES OUTDOORS, AND
  - 5) PRACTICING WORKPLACE EYE SAFETY – WEARING THE PROTECTIVE EYEWEAR (SAFETY GLASSES, FACE SHIELDS, GOGGLES, WELDING HELMETS, ETC.) REQUIRED FOR THE JOB WE'RE PERFORMING.
- OUR EYESIGHT IS PERHAPS THE MOST IMPORTANT OF OUR FIVE SENSES. SO, REMEMBER: IF YOU TAKE CARE OF YOUR EYES, THEY WILL HELP TAKE CARE OF YOU.

Project Countdown: 49 Weeks to Certificate of Occupancy on 26 April 2022!

## Quality Corner

AS WE COMPLETE THE LAST CONCRETE SLAB POUR, ENSURING THE QUALITY OF THE FINISH ON THE SLAB AND ELEVATION IS IMPORTANT. THROUGHOUT THE CONCRETE POUR, MULTIPLE TIMES THE ELEVATION IS VERIFIED TO ENSURE THE TOP OF THE SLAB IS AT THE CORRECT ELEVATION. AS THE CONCRETE SLAB IS SETTING UP AND IS BEING FINISHED, IT IS ALSO IMPORTANT THAT THE FLOOR FLATNESS IS VERIFIED AS THIS SLAB WILL BE THE SUBSTRATE FOR THE ENTRY TERRAZZO FLOOR!

## DID YOU KNOW?

THE UND NISTLER COLLEGE OF BUSINESS HAS OVER 10,000 SQ YDS OF CARPET. THAT'S OVER 5 ICE SHEETS AT THE RALPH.